




SAN FRANCISCO PUBLIC LIBRARY

Main Library Elevator Modernization

August 19, 2021
Maureen Singleton, COO



San Francisco Public Library

Main Library Elevator Modernization

PROJECT PURPOSE

- Increased reliability & performance of public and staff elevators
- Reduction of maintenance costs

SCOPE

- Modernize all 7 passenger elevators:
 - 5 public elevators
 - 2 staff elevators
- Upgrade Main Library fire alarm control panel


BUDGET

- \$5.55M



ELEVATOR MODERNIZATION

Project Overview



ELEVATOR MODERNIZATION

Project Overview

KEY PROJECT DELIVERABLES

- Initial site survey & modernization plan
- Replace used & obsolete equipment
- Overhaul hoisting machines
- Install new door operators & suspension ropes
- Replace elevator cab flooring & wall panels
- Install modern & energy efficient elevator button panels
- Upgrade the fire alarm control panel

PROJECT MANAGEMENT TEAM

- Public Works
 - Architect: Andy Sohn
 - Architectural Associate: John Paolini
- Elevator consultant Syska Hennessy
- General Contractor: Buhler Commercial Construction
 - Elevator Subcontractor: Kone
- SFPL
 - Administration
 - Engineering
 - Chief of Main



ELEVATOR MODERNIZATION

Project Schedule

MAIN LIBRARY ELEVATORS - SCHEDULE

ELEVATOR #	MAY 2021	JUNE 2021	JULY 2021	AUGUST 2021	SEPTEMBER 2021	OCTOBER 2021	NOVEMBER 2021	DECEMBER 2021
ELEVATOR 1 Public								
ELEVATOR 2 Public								
ELEVATOR 3 Public								
ELEVATOR 4 Public								
ELEVATOR 5 Staff								
ELEVATOR 6 Staff								
ELEVATOR 7 Public								

ELEVATOR MODERNIZATION

Project Status

MAIN LIBRARY ELEVATORS - CURRENT STATUS

ELEVATOR #	LOCATION	STATUS	RETURNS TO SERVICE	STRESS TESTING
ELEVATOR 1	LOBBY (serves TBBC)	OUT OF SERVICE / WORK IN PROGRESS	AUGUST 10	YES, PRIOR TO PUBLIC USE
ELEVATOR 2	LOBBY (serves TBBC)	OUT OF SERVICE / WORK IN PROGRESS	NOVEMBER 8	YES, PRIOR TO PUBLIC USE
ELEVATOR 3	LOBBY (serves CHILDREN'S)	OPERATIONAL	COMPLETED JUNE 10	COMPLETE
ELEVATOR 4	LOBBY (serves CHILDREN'S)	OPERATIONAL	COMPLETED JUNE 10	COMPLETE
ELEVATOR 5	STAFF	OPERATIONAL / WORK WILL COMMENCE AFTER ELEV 6	DECEMBER 30	YES, PRIOR TO USE
ELEVATOR 6	STAFF	OUT OF SERVICE / WORK IN PROGRESS	SEPTEMBER 30	YES, PRIOR TO USE
ELEVATOR 7	ATRIUM (serves KORET)	OPERATIONAL	COMPLETED JUNE 10	PENDING

ELEVATOR MODERNIZATION





ELEVATOR MODERNIZATION



**THANK YOU!
QUESTIONS?**