



SFPL Capital Projects

John Cunha

Facilities Director

Prepared by

Lisa Valerio

Capital Projects Manager

October 15, 2026

San Francisco Library Commission



Project Updates

Mission Branch

Chinatown Branch

Ocean View Branch



Mission Branch

Est. Project Budget: \$40.7 million (DPW Estimate)

Grant: Includes \$5.2 million from the Building Forward Grant

Status: Substantial - final completion phase

Event: Saturday, November 14, 2026 - Grand Opening

Key Project Updates:


October 19 – November 10	Shelving, collection, signage, computers, and furniture installation
October 31	Mission temporary site closes (tentative)
November 1 – November 14	Staff move into new Mission branch



1st Floor
Children's Tweens Space




Mission Branch



2nd Floor Teens Room
View to 24th Street



Main Floor (2nd Floor)
Public Art Panels Installed
Artist: Juana Alicia



24th Street
Exterior Hardscape



Chinatown Branch

Est. Project Budget: \$51.4 million (DPW Estimate)

Grant: Includes \$7.9 million from the Building Forward Grant

Status: Pre-Construction Phase

Key Project Updates:

Early December 2026	Transition to Temporary Location
December 2026	Construction Start
December 2028	Completion

Contractor Award: Awarded to S.J. Amoroso Construction Co., Inc.
Construction Start: Target Notice to Proceed (NTP) set for December 2026
License Agreements: Two agreements executed;
remaining agreements expected to be fully signed by November 2026



Restoration of the exterior stairs case & community room entrance



Historic Reading Room



Ocean View Branch

Estimated Budget: \$65M – \$94M (DPW cost estimate as of July 2024; Brotherhood site)

Status: Preliminary Planning

Schedule: To Be Determined (Pending site selection)



Key Project Updates

San Francisco Public Works (DPW)	SFPL partnering DPW to begin preliminary programmatic planning and conceptual work.
Real Estate Division (RED)	Real Estate establishing property acquisition strategy, team prioritizing timeline acceleration.





Thank you.

